

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 203 Const Calendar Day: 185 Date: 06-Dec-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** clearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

On 12/6/12 from 0645 to 1330, I monitored cable wrapping on the south side span. From PP 38 to PP 40, the contractor covered 4' of distance on the pull machine.

Iron workers (pull): James Bradhurst, Scott Green, Anthony Volpe, Alex Miranda

Labor: Hector Limon, Curtis Sliy

