

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 034 Const Calendar Day: 185 Date: 06-Dec-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition cloudy and calm

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

December 6, 2012

Weather – cloudy and calm

☐

Cable Band Wrapping – South Main Span (pull machine only)

Roger's Crew- Ironworkers continued moving machine to downhill pp62. Ironworkers finished moving machine and splice at 0840 and started wrapping. Wrapping was finished at 0945. Ironworkers then moved the machine to downhill pp60 after break and finished splicing at 1200. Ironworkers started wrapping after lunch and s wire running out after wrapping for about 3 ½ ft at 1330. Ironworkers then did a splice and finished at 1415. Wrapping completed at 1445. Ironworkers then started moving machine to downhill pp58 after break. Ironworkers finished moving and splice at 1645.

-Labor (Jose Avalos) – applied zinc paste at downhill pp60. Labor then moved on to pp58 and started applying zinc paste at pp56 downhill.

Labor

(0700 to 1730 – 10 hours)

Ironworkers - Rogelio Ruiz, Jonathan Canites, Ryan Connors, Bismark Hernandez, Jose Torres

Labor - Jose Avalos

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0700 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BISMARCK HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 034

Date: 06-Dec-2012

Thursday

Ironworker	APP	RYAN CONNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>