

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 707 Const Calendar Day: 186 Date: 07-Dec-2012 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and cool

☐**GENERAL:**

- Email review
- Review TY Lin response to RFI 3122 – Hinge A Pipe Beam Movements.
- 0800 hrs OBG Staff Meeting
- Diary work
- Review SUB 1386 – Expansion Joint Erection Plan
- Meeting with TY Lin and ABF regarding Hinge A movements and a concern about grouting the bearings.
- Site visit to Hinges A and K.
- Review RFI 3122 – Hinge A Pipe Beam: Movements.

Hinge AE and AW:

- See Parvis Jalali's diary for details on the daily operations.

Hinge KE and KW:

- Pamela Gagnier is observing the operations at these locations.
- Conco is on site at KE to help re-grade the Falsework tubs. Workers on site include Jim Medina, Ralph Gomez, and Marcus McDowell and they worked about 6 hours on this.

West Jacking Saddle:

- No field work here today.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Marcus McDowell	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-HKC-000.208

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 707

Date: 07-Dec-2012

Friday

Observed two workers helping to re-grade the falsework tubs at Hinge KE.

