

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 189 Date: 10-Dec-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition windy, clear morning, clear warm afternoon

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800 to 0900. Misc. MEP paperwork in morning. Track progress of FWS fieldwork 1230-1400. Write diaries in afternoon.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Plumber/Pipefitter | JNM | DAVID LAW | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Welder | JNM | DAMIAN LLANOS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Diary:

Dispute

MEP Field Work 125 0-000-000.125

The FWS crew spent the shift welding the lugs on the carbon steel lines for the PS-7 at PP 61 along the south barrier of the WB bridge. The last few hours of the shift, the crew adjusted the carbon steel pipe from the expansion loop at PP 81 to the tower along the WB bridge.

