

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:35 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 037 Const Calendar Day: 189 Date: 10-Dec-2012 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear and light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

December 10, 2012

Weather – clear and light wind

☐**S Wire Termination – South Side Span**

Ironworkers (Tony and Thadeus) continued working on s wire termination at pp30 downhill (about 6" hand-wrapping) and finished at 1145. No bolt wrap was done because gaps were less than 14mm. Ironworkers then moved on to downhill pp32 after lunch. Ironworkers finished hand wrapping pp32 and 3 wedges were placed on the outboard side of cable. Ironworkers did not have time to place wedges to the inboard before the end of work shift.

Ironworkers (Jason and Tyler) continued working on the cadweld punchlist from pp18 going uphill and stopped at bay pp24 to 26 to work on re-hand-wrapping at pp12 downhill termination. There was a bulge about 6" downhill from the edge of EPP12. Ironworkers removed about 8" of wrapped wires before lunch and finished splicing at 1315. Ironworkers then started re wrapping and finished wrapping at the end of work shift but did not have time to install wedges.

**Labor**

(0700 to 1730 – 10 hours)

Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thadeus Booker

Laraine's Hour – 2 hours OT - 0700 to 1730

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Woo, Laraine

**Diary #:** 037

**Date:** 10-Dec-2012

**Monday**

---

Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>