

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 709 Const Calendar Day: 190 Date: 11-Dec-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

☐**GENERAL:**

- Email review
- I compiled the response to SUB 1386R01
- Discussed SUB 1559R08 with Bob Kick (ABF)
- Discussed Jacking Saddle rebar installation schedule with Levi Gatsos (ABF)
- Discussed CCO 276 work with Zack Lauria
- Discussed CCO 276 with Paul Jefferson

Hinge AE and AW:

- Grouting of the Bearings was called off by ABF again.
- During the day the crew was fabricating forms for the grouting operation here.

Hinge KE and KW:

- Pamela Gagnier is observing the operations at these locations.
- Conco is on site at KE to form up the soffit.
- Discussed with Mark MacDonald (ABF), Dan McNichol (ABF), and Aaron Prchlik (METS) the template fabrication and delivery schedule for the Hinge K Dust Covers.
- SDI is on site cleaning up from their grouting operation. Matt Bruce is on this operation.

West Jacking Saddle:

- Rebar was organized and placing in the jacking saddle began today. They will begin coupling the rebar tomorrow. Harris Salinas is on site for this operation.

I accrued 2 hours of overtime today covering the Contractor's hours of operation and working on Change Order work.

