

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 710 Const Calendar Day: 191 Date: 12-Dec-2012 Wednesday Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm **Break:** 00:30 **Over Time:** 02:00

Federal ID: Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

Weather

 Temperature
 7 AM
 50 - 60
 12 PM
 60 - 70
 4PM
 60 - 70

 Precipitation
 Condition
 Overcast

Working Day 🗸 If no, explain:

Diary:

General Comments

Overcast and cool

GENERAL:

- •Email review
- •Talked with Paul Jefferson and Darryl Schram about CCO 276 charging. It was agreed that the premium time on the night shift and the repair work on the seals of the grout forms was acceptable.
- I met with Bill Casey and April Smith to go over the State Furnished Materials letter for Hinge KW Expansion Joint.
- •Received and reviewed RFI 3131 CCO 216 Hinge KE: Closure Elevations.
- •Reviewed TY Lin response to RFI 3127, and generated our response.
- •1500 hrs Hinge K meeting
- •1600 hrs CAT meeting

Hinge AE and AW:

- •Grouting of the Bearings was called off by ABF again.
- During the day the crew was fabricating forms for the grouting operation here.

Hinge KE and KW:

- •Pamela Gagnier is observing the operations at these locations.
- •Conco is on site at KE to form up the soffit.
- •Discussed with Mark MacDonald (ABF), Dan McNichol (ABF), and Aaron Prchlik (METS) the template fabrication and delivery schedule for the Hinge K Dust Covers.
- •SDI is on site cleaning up from their grouting operation. Matt Bruce is on this operation.

West Jacking Saddle:

•Rebar was organized and placing in the jacking saddle began today. They will begin coupling the rebar tomorrow. Harris Salinas is on site for this operation.

I accrued 2 hours of overtime today covering the Contractor's hours of operation and working on Change Order work.



Page 1 of 1

Run date 22-Nov-14

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Time 2:57 AM