

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 039 Const Calendar Day: 191 Date: 12-Dec-2012 Wednesday Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID: Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition foggy/overcast and light wind

Working Day 🗸 If no, explain:

Diary:

**Cable Wrapping** 

December 12, 2012

Weather - clear and light wind

S Wire Termination - South Side Span

Ironworkers (Tony and Mike) continued wrapping termination at pp36 downhill and finished wrapping in the afternoon (see Roman's diary).

Ironworkers (Jason and Tyler) started unwinding s wire at pp38 downhill and applying additional zinc paste. Ironworkers then started to wrap and finished at 1115. Ironworkers then moved to pp40 after lunch (see Roman's diary)

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda

Laraine's Hour - field 0700 to 1200

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute Contractor: AMERICAN BRIDGE/FLUOR, A JV APP 10.00 Ironworker JAMES MIRANDA 8.00 2.00 0.00 MICHAEL DRAPER 8.00 2.00 Ironworker JNM 0.00 10.00 TYLER CICHUCKY 8.00 2.00 Ironworker 0.00 10.00 JASON SHIRLEY 8.00 2.00 Ironworker 0.00 10.00



Page 1 of 2

Run date 22-Nov-14

3:35 AM

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 039 Date: 12-Dec-2012 Wednesday

