

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 711 Const Calendar Day: 192 Date: 13-Dec-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

**GENERAL:**

- Email review
- 0800 hrs Safety Meeting
- I worked all day on finalizing the response to RFI 3123 – CCO 175 – Hinge K (W-Line): As-Built Deck Survey.
- 1415 hrs Hinge K meeting for RFI 3123.
- Generated response to RFI 3127 – 2nd Stage Concrete Rebar: Bent #25 Vertical Bars
- Generated response to RFI 3137 - 2nd Stage Concrete Rebar: T-Head Lap Splice

Hinge AE and AW:

- During the day the crew was fabricating forms for the grouting operation here.
- The night shift grouting commenced today.

Hinge KE and KW:

- Pamela Gagnier is observing the operations at these locations.
- Conco is on site at KE to form up the soffit.
- SDI is on site cleaning up from their grouting operation. Matt Bruce is on this operation.

West Jacking Saddle:

- Rebar was organized and placing in the jacking saddle began today. They will begin coupling the rebar tomorrow. Harris Salinas is on site for this operation.

No overtime accrued today.

