

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 040 Const Calendar Day: 192 Date: 13-Dec-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear and light wind, cold

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

December 13, 2012

Weather – clear and light wind, cold

**S Wire Termination – South Side Span**

Ironworkers (Jason and Tyler) continued working on the termination at pp40 downhill and finished at 0945. No bolt wrap was done here as gaps were smaller than 14mm. Ironworkers then moved to south main span.

S Wire Termination – South Main Span

Ironworkers (Tony and Mike) started working at pp78 downhill and finished wrapping at 1100. Ironworkers then bolt wrapped the top cable band gap. The bottom gap was smaller than 14mm. Ironworkers finished wrapping and cadwelds at 1200. Ironworkers then moved to pp74 downhill after lunch. Ironworkers finished wrapping and placing wedges at 1600. Ironworkers then did a bolt wrap at both top and bottom cable band gap and finished placing cadwelds before end of work shift.

Ironworkers (Jason and Tyler) started unwinding loose s wires at pp76 downhill at 1130. Ironworkers continued working at pp76 after lunch and finished wrapping and placing wedges at 1500. Ironworkers then bolt wrapped top and bottom after break and finished wrapping and cadwelds before the end of work shift.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker

Laraine's Hour – 2 OT 0700 to 1730 (field 0900 to 1700, safety meeting 0800 to 0900)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
-------	-------	------	--------	--------	--------	-------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Dispute



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 040

Date: 13-Dec-2012

Thursday

Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>