

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:36 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 621 Const Calendar Day: 194 Date: 15-Dec-2012 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition cloudy am, rain pm

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CABLE WORK; HINGE A WORK:



In the afternoon, when it rains, ABF laborers who had been working on cable items (clean cable) leave the cable work on the Catwalk and go to the work at Hinge A inside the OBG. The work at Hinge A is on Skyway side of Hinge A, E-Line, Diaphragms C and D where forms are being removed from the grout between the bearings and the diaphragm sleeves. These operations are primarily inspected by others,

**INSPECTOR OT REMARK:**

4 hours OT in field and office on Saturday:

Field = check misc items on the cable work and the Hinge A bearing grout pads.

Office = Cable Band Bolt replacement CCO issues.