



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 713 Const Calendar Day: 194 Date: 15-Dec-2012 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

Partly cloudy and cool

☐

GENERAL:

- Email review
- Diary work
- Extra Work Bills
- Site visit
- Cradle removal is on-going. There are 2 cradles left on the W-Line and cradles 9 – 12 left on the E-Line.

Hinge AE and AW:

- During the day the crew was fabricating forms for the grouting operation here.
- North HPB Support B is ready for grouting tonight.
- South HPB Support B is being formed up for grouting tonight, if possible.

Hinge KE and KW:

- No work here today

West Jacking Saddle:

- No work here today

I accrued 8 hours of overtime covering the Contractor's hours of operation this Saturday.

