

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 716 Const Calendar Day: 198 Date: 19-Dec-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and cool

**GENERAL:**

- Email review
- Generate response to RFI 3113 – Hinge K: Expansion Joint and finalized it for entry into PMIV. I took it to James Duxbury (TY Lin) and noted that there might be some concern about drilling new holes in the support plate for the support bar. He said he would look at it and get back to me. I did not enter my response into PMIV.
- Reviewed and generated response to Submittal 2727R01 – CCO 216 – Hinge K Closure Pour Pours, Submittal 2726R01 – CCO 241 – Hinge K Coating and Covers, and Submittal 2788R00 – Hinge A - Seismic Expansion Joint: Reinforcement Details.
- Reviewed TY Lin response to RFI 3125 – CCO 216 – Hinge KE: Ballast Concrete.

Hinge AE and AW:

- During the day the crew was fabricating forms for the grouting operation here.
- Lalit Mathur is on site in the afternoon and evening to cover this operation.

Hinge KE and KW:

- KE diaphragm and soffit rebar is being installed.

West Jacking Saddle:

- Pamela Gagnier is observing this operation today.
- Rebar installation continues.

I accrued 2 hours of overtime today covering the Contractor's hours of operation and working on Change Order work.

