

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 718 Const Calendar Day: 200

Date: 21-Dec-2012 Friday

Inspector Name: Wilcox, Jason

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and cool

**GENERAL:**

- Email review
- Reviewed TY Lin response to RFI 3131 and sent an email to the Transportation department for review of this RFI. They responded and I responded to the RFI.
- Left a message with Aaron Prchlik regarding Submittal 2727R01. I generated the response to this Submittal and stamped the attachment.
- Generated response to RFI 3140 – Hinge A Rat Holes at the Expansion Joint
- Generated response to RFI 3125 – CCO 216 Hinge KE: Concrete Ballast
- Generated response to RFI 3113 – Hinge K: Seismic Joint
- Generated response to RFI 3131 – CCO 216- Hinge KE: Closure Elevations

Hinge AE and AW:

- During the day the crew was fabricating forms for the grouting operation here.
- Lalit Mathur is on site in the afternoon and evening to cover this operation.

Hinge KE and KW:

- Pamela Gagnier is observing this operation today.
- KE diaphragm and soffit rebar is being installed.

West Jacking Saddle:

- Pamela Gagnier is observing this operation today.
- Rebar installation continues.

No overtime accrued today.

