

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 066 Const Calendar Day: 200 Date: 21-Dec-2012 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear then cloudy, windy, cold

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

December 21, 2012

Weather – clear then cloudy, windy, cold

**S Wire Termination (hand wrapping) – South Main Span**

Ironworkers (Tony, Mike, and Thaddeus) continued working at pp104. Ironworkers finished wrapping at 1000 and finished a bolt wrap at the top gap at 1100. Ironworkers then moved to pp106 and finished wrapping at 1600. Due to the geometry of the cable, the last s wire from 6 o'clock to 8 o'clock position was barely flush with the cable band edge. The last s wire at top overlapped from 2 o'clock position leading to the bolt wrap. Ironworkers finished bolt wrap at top gap at 1705. Ironworkers did not have time to finished cadwelds before the end of shift.

S Wire Termination (hand wrapping) – North Main Span

Ironworkers (Aaron, Jason and Tyler) finished placing wedges and bolt wrapping at top gap at pp102 at 0900. There was only one 1 s wire inside the groove from about 5 o'clock to 7 o'clock position. Ironworkers then moved to pp104. Ironworkers finished wrapping and bolt wrap at both top and bottom gap at 1445. Ironworkers then moved to pp106 and wrapped for about 2" before the end of shift. There were still about 4" to wrap.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker, Aaron David

Laraine's Hour – 2 OT 0700 to 1730 (field 0730 to 1700)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker		ARRON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 066

Date: 21-Dec-2012

Friday

Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>