

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 460 Const Calendar Day: 200 Date: 21-Dec-2012 Friday
Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:50 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Misc. Activities

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Only misc work & cleaning due to rain

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:20. I did a walk-through of the bridge to check to see which crews might be working. There was no Cable work ongoing at this time. No iron-worker crews were working on the Cable. A couple of crews were working on misc items (cradle removal, Hinge A work, etc). Also, laborers were doing general house-keeping & cleaning.

- At 08:00, I left the bridge.

- From 08:15 until 10:30, I did misc office work, including: reviewed RFIs & submittals related to phase-4 load transfer, checked email, etc.

- At 10:30, I arrived back on the bridge to check on what work was ongoing. Again, only misc work & cleaning was ongoing.

- At 11:15, I left the bridge.

- From 11:30 until 12:00, lunch.

- From 12:00 until the end of the shift, I did misc office work, including: searched PMIV for Cable-related RFIs & submittals; compiled all of the RFIs & submittals regarding the upcoming work of phase-4 load transfer; wrote my diary for the day; checked email; updated the vehicle mileage log; & sent my timesheet for the week.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

