

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:38 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 719 Const Calendar Day: 205 Date: 26-Dec-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the pull wrapping machine on the South main span . Crews had to wrap between cable band # 110 & & 108 . They started at 7:20 AM.

Bismarck , Jose , Jonathon , Morris , Ryan , & Michael had to work on the wrapping pull machine . Crews had to wrap the remaining 0.75 meters between cable band # 110 & the bike path bracket at PP # 109 . Crews had to butt weld the wires , but the butt weld machine did not work . Crews had to get new welding machine & butt weld the wires. They were done at 8:45 AM.

Crews could not run the pull machine in the tiny space . They decided to pull the machine out & set the push machine instead . They started to disassemble , fly out of the site the pull machine at 9:00 AM. Crews were done at 9:35 AM. The started to fly , set , & assemble the push machine at 9:35 AM. Crews were done at 10:30 AM.

Douglas had to cover all the activities after 10:30 AM. Check Douglas report for employees names , hours , & activities for the wrapping activities .

I had to work with Mohammad on the tower punch list from 10:30 AM.to the end of the shift .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

