

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:30 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 210 Date: 31-Dec-2012 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 12:00 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm, cold

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

December 31, 2012

Weather – clear, calm, cold

☐

S Wire Hand Wrapping – South Main Span (Bay pp110 to pp108)

Ironworkers placed cadwelds on the handwrapped s wire that was finished last Friday. The ironworkers did not work on any wrapping or installing the push machine after the cadwelds were placed at 0845.

Labor

(0700 to 1200 – 5 hours)

Mike Draper, Tony Miranda

Laraine's Hour – 0700 to 1530

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	BISMARCK HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		ARRON DAVID	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		JASON SHIRLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>



---

## *Daily Diary Report by Bid Item*

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 068

Date: 31-Dec-2012

Monday

---

