

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 724 Const Calendar Day: 213 Date: 03-Jan-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the utility brackets on the tower heads , work on the Electro Slag weld repair , & work on the new support for the Favco tower crane . They started at 7:00 AM.

Anthony , Augie , Jonathon , & Robert had to work on the Favco tower crane support .at 112 meters elevation . Crews had to continued to bolt the frame . They started at 7:15 AM.

At 7:40 AM. Crews were called to work on the South main span . They left at 7:45 AM.

Richard & Mathew had to work on the South chimney at elevation 155 meters . Crews had to remove the existing 2 - I brackets & weld new L brackets on the D face . Crews had to mobilize their tools , & equipments to the W line , fly them with the Favco crane , set them in place , reroute the gas , power , & air lines . They started at 7:15 AM. Crews were done at 11:00 AM. They started to remove the brackets at 11:15 AM. Crews were done at 1:30 PM.

In addition to that , crews had to work with the pipe fitter for the utilities . They had to align the new brackets with the existing brackets on the South chimney . Crews were done at 2:30 PM.

After that , crews had to grind , clean , & heat the surface of the chimney side . Set the new L brackets , tack weld . They were done at 3:30 PM.

Richard started to weld at 3:35 PM. He was done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Smith Emery QC Fred & METS QA Jojo were on the site monitoring the welding operation .

James & Reggie had to work on the Electro Slag welding repair . Crews came to the site at 7:30 AM. They had to prepare their tools & equipment. They were done at 9:30 AM. Crews had to work on the West shear plate (Plate T) , weld A & B.

James had to grind weld A & Reggie had to grind weld B. Crews had to work with METS QA William & Smith Emery QC Andrew .

Crews had to grind 1 mm. every time , stop . William & Andrew had to inspect , measure the weld , & take photos . Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left the top of the footing box at 5:00 PM.

Check William report for the detailed activities .

04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 724 **Date:** 03-Jan-2013 **Thursday**

Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Rental Company							
Contractor:							
000073	AMERICAN BRIDGE/FLUOR, A JV						
	WELDER, LINCOLN 500-549 AMP DSL/TOW						
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
04-0120F4	Bid Item: 067	C-PWS-WCS.067	Wrap Cable System				
AMERICAN BRIDGE/FLUOR, A JV							