

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:28 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 725 Const Calendar Day: 214 Date: 04-Jan-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the tower heads , work on the Electro Slag weld repairs . They started at 7:00 AM.

Richard & Mathew had to work on the South chimney . Crews had to weld the utility L brackets on face D at 156 meters elevation . They had to prepare their tools , equipments , & lay out the locations of the brackets . They started at 7:20 AM. Crews were done at 8:00 AM.

After that , crews had to grind the edge of the brackets , remove the paint from the surface of the chimney , clean , grind , & heat the welding area . Crews were done at 9:30 AM.

Richard had to set he 2 L brackets , tack weld , & weld the brackets . He was done welding at 12:00 PM.

In addition to that , crews had to clean for the top plate at elevation 158 meters .

In the afternoon , crews had to prepare the top plate with 2 - I brackets at elevation 158 meters Richard had to center the I brackets on the 0.3 X 0.6 meter back plate & weld the I brackets . He was done at 5:00 PM.

At 8:45 AM. a new welders came to the site to work on the chimneys . Bruce had to prepare his tools , equipments , reroute the gas & power lines . He was done at 11:00 AM.

Bruce had to weld the rat holes inside the chimneys . He had to clean , grind , heat , & weld the 2 rat holes in each chimney. He started in the North chimney , then West , & South . He started at 11:10 AM. He was done at 5:00 PM.

Fred & Jojo had to work with the welders . They had to inspect & MT the welds .

James & Reggie had to work on the West shear plate ( Plate T ) on the top of the footing box . Crews had to excavate the Elector slag weld .

James had to work on the A face . Reggie had to work on the B face . Crews had to prepare their tools , equipments , reroute the power lines . They were done at 7:45 AM. They started to excavate at 8:00 AM. Crews had to excavate 1 mm. , stop , & work with the inspector ,

at the end of the shift , James had excavated 6 mm. Reggie had excavated 4 mm. William & Andrew had to inspect , measure the weld , & take photos . Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left the footing box at 5:00 PM.

Check William report for the detailed activities

**04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 725    **Date:** 04-Jan-2013    **Friday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	JNM	CHRIS BRUCE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002243	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
002242	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>	
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-WCS.067</b>	<b>Wrap Cable System</b>					
AMERICAN BRIDGE/FLUOR, A JV								