

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 215 Date: 05-Jan-2013 Saturday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition cold early AM, Clear warm PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Inspection of tower head pipe support bracket installation to South Tower D Face. Sami Daouk oversaw the installation.

☐**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MATHEW MULLINS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

Dispute

Tower Piping 001 0-MSI-EFA.187

Matt M. assisted Rick C. in welding the sole plate for attaching the PS-25 hanger brackets to the D face of the South Tower skin. This work was directed in the response to RFI 3056R00.

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 188

Date: 05-Jan-2013

Saturday

The following are observations made by Sami Daouk, CT, who was inspecting this and other welding activities at the tower head:

The crew arrived at tower elevation 150M at 0700, and worked until 0800 preparing their material and equipment. Rick C. began laying out the the sole plate for the PS-25 hanger beams at Elevation 158M, and preparing the location for welding at 0805. He completed this at 0900, and then started installing the sole plate. The sole plate was in place at 1450. The crew went off shift at 1500 and left the site.