

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 217 Date: 07-Jan-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear with patchy fog, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

January 7, 2013

Weather – clear and patchy fog, light wind

☐

S Wire Wrapping – South Main Span (Bay pp110 to pp112)

Ironworkers continued wrapping with push machine. Ironworkers wrapped for about 8ft before s wire ran out. Ironworkers then did a splice and changed spools at 1045. Ironworkers continued wrapping for about 18" before switching to the pull machine at 1120 because the push machine was running out of clearance between the bike path cantilever beam. Pull machine was in place and a splice was done at 1330. Ironworkers then continued to wrap for about 24" with the pull machine before hitting the bike path cantilever beam. Ironworkers secured the s wire with cadwelds and spun extra wire for hand wrapping at 1430. The pull machine was moved downhill and ironworkers started unwrapping the loose wires till the end of shift.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker

Amando Lomeli (zinc paste)

Laraine's Hour – 2 OT, 0700 to 1730

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 073

Date: 07-Jan-2013

Monday

Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>