

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 076 Const Calendar Day: 219 Date: 09-Jan-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, calm to lite wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

January 9, 2013

Weather – overcast, calm to light wind



S Wire Wrapping – South Main Span (Bay pp110 to pp112)

Ironworkers continued with splicing at the beginning of pull machine. Ironworkers then started wrapping with pull machine. About 18" of cable was wrapped before running out of clearance with the cantilever beam at 1000. Ironworkers then removed the pull machine and switching to hand wrapping. Ironworkers wrapped for about 8" by the end of work shift.

S Wire Wrapping – North Main Span (Bay pp110 to pp112)

Ironworkers continued wrapping with push machine for about 6" before s wire ran out at 0745. Ironworkers then did a splice and continued wrapping with the push machine for another 8ft before switching to the pull machine at noon. Ironworkers then did a splice and continued wrapping with pull machine at 1330. Ironworkers finished wrapping with pull machine at 1615. Ironworkers secured the s wires with cadwelds before the end of shift.

Jacking Saddle – Bolt Re-tightening

Jimmy and Stanley continued bolt tightening with a modified high torque handle. This work was completed at 1100. (See Tailin Liu's diary)

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker

Amando Lomeli (zinc paste)

James Benninghove, Stanley Dalie

Laraine's Hour – 2 OT, 0700 to 1730

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
-------	-------	------	--------	--------	--------	-------	---------

Dispute

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 076

Date: 09-Jan-2013

Wednesday

Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>