

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 734 Const Calendar Day: 220 Date: 10-Jan-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

**GENERAL:**

- Email review
- Diary work
- Finalized response to RFI 3152 – Hinge A Expansion Joint: Alternate Configuration at FSHCC and gave it to Document Control.
- Reviewed Submittal 2610R02 – CCO 225: FSHCC Mix Design Results, Submittal 2788R01 – Hinge A Seismic Expansion Joint: Reinforcing Details, RFI 3157R00 – Hinge A Bearings: Tightening of the Threaded Rod Nuts, and Submittal 2726R02 – Hinge K Dust Covers.
- Site visit in the afternoon to take measurements of the dust cover at the North Pipe Beam at Hinge KW. It was re-installed this morning.

Hinge AE and AW:

- Drilling holes in the 4 Hinge Pipe Beams for the Restraint Brackets at support B. Matt Bruce is on this operation.

Hinge KE and KW:

- Pamela Gagnier is observing this operation today.
- KE rebar installation continues for the soffit and all rebar that will be embedded in the soffit concrete pour next week.
- KE soffit concrete formwork is being installed.
- KW working platform for expansion joint concrete pour is being installed.

I accrued 2 hours of overtime today covering the contractor's hours of operation.

