

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 078 Const Calendar Day: 221 Date: 11-Jan-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, calm to light wind, cold

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

January 11, 2013

Weather – overcast, calm to light wind, cold

**S Wire Wrapping – South Main Span (Bay pp110 to pp112)**

Ironworkers continued hand wrapping the bike path cantilever area. Ironworkers finished with the s wires and did a splice at about 2ft from the beginning of hand wrapping. Ironworkers then continued to handwrap. Another one wire splice was done at about 2 ½ ft from the beginning of hand wrap. About 10” of cable was wrapped by the end of day.

S Wire Wrapping – North Main Span (Bay pp112 to pp114)

Ironworkers continued wrapping with the push machine. About 3 ft of cable was wrapped before changing to new spools of s wire at about 16ft uphill from pp114. Ironworkers continued wrapping for another 8ft before switching to pull machine at 1045 (5 ft was left for the pull machine to wrap). Splice was completed before noon and wrapping continued after lunch. Ironworkers had problems balancing the machine toward the last 2 ft of cable. After wrapping for about 4ft with 8” to the edge of pp112, ironworkers decided to remove the pull machine and hand wrap the last 8” at a later day.

Labor started applied zinc paste at bay pp114 to 116 at 1600. About 8ft of cable was done.

Jacking Saddle – Installing Housing Plates

No Work.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker

Amando Lomeli (zinc paste)

Laraine's Hour – 2 OT, 0700 to 1730

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 078

Date: 11-Jan-2013

Friday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Ironworker	JNM	RYAN EVANCHIK	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>