

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:26 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 733 Const Calendar Day: 225 Date: 15-Jan-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the top of the tower , work on the oragami plates , & work on the Favco tower . They started at 7:00 AM.

Richard G. Mathew , Huang , & Wai had to work on the top of the tower . Crews had to work on the remaining welds & miscellaneous activities .

Wai had to work on the West chimney . He had to complete the weld on the F plate . He had to prepare his tools & equipments clean the previous pass , & heat the welding area He was done at 7:30 AM. He started to weld at 7:35 AM.

In addition to that , he had to grind the weld & prepare it to be MT tomorrow . He was done at 11:00 AM.

After that , he had to close the whip holes on the 4 chimneys . He started on the North chimney on the North chimney at 11:15 AM. He was done at 1:15 PM. He started on the South chimney at 1:30 PM.

Huang had to work on the F plates on the North side .he had to work on the F plate on the North chimney then the West chimney . Huang had to grind the welds & prepare them to M.T tomorrow . He started at 7:20 AM.

Richard & Mathew had to work on the South permanent ladder . Crews had to set & weld the hand rail . Crews had to clean , grind & weld the back plate of the hand rail on the ladder & the side plate on the South chimney . Crews started at 7:30 AM. They were done at 10:00 AM.

After that , crews had to drill holes inside the North chimney for the utilities . They started at 10:40 AM. Crews were done at 12:45 PM.

In the afternoon , crews had to work on miscellaneous activities on the top of the diaphragm . They started at 1:00 PM.

Casey & Augie had to work on the North orgami plate . Crews had to fit the top angle , ream few holes , tap more holes , install pate washers , bolts , & snug them . They started at 10:15 AM. Crews were called at 1:30 PM. to work on the spreader beam on the high line on the North main span .

James , Reggie , Eric , & Chris had to work on the Electro Slag Weld repairs between 9 & 13 meters elevations .

James had to work on joint T Face B . He had to clean , grind , excavate , & work with the QA & QC . James started at 8:00 AM.

Reggie had to work on joint Q . He continued to grind & excavate for the 2nd day & he had to clean &



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 733    **Date:** 15-Jan-2013    **Tuesday**

grind Chris & Eric in various locations on the P & Q joints .

Chris had to weld on joint P . Face D . He started at 8:00 AM.

Eric had to weld on joint Q Face B . He started at 9:00 AM.

Check Jojo report for detailed activities on the Electro Slag Weld repairs . William , Greg , Andrew , Steven & Jessie were on the site . They had to work with the welders MT , UT , & map the repair locations .

**04-0120F4      Bid Item:    053      T-HEA-WDP.053      Tower Head Weld Diaphragm**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2299	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2298	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

**04-0120F4      Bid Item:    067      C-PWS-WCS.067      Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV