

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 189 Const Calendar Day: 225 Date: 15-Jan-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition cold, clear AM; clear, warmer PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly staff meeting 0900-1000. Mechanical Contractor coordination meeting 1000-1100. Process submittal 126R07 comments. Process RFI 2650R03 response. Track progress of FWS field work. Misc MEP paperwork and diaries.

**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Cable Band Caulking 067 C-COA-SCE.067

No cable band caulking was conducted today because the ambient temperature was below 40 degrees F.

**04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute

Tower Piping 127 0-000-000.127

After completing the installation of the tower head utilities, the FWS crew spent 1 hour installing the PS-25 spring loaded pipe supports.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary:

Dispute

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 189

Date: 15-Jan-2013

Tuesday

Diary.

CCO 187 Extra Work at Force Account **001** 0-MSI-EFA.187



The FWS crew spent 7 hours finishing the installation of the utility outlets at elevation 158M per the directions given in the response to RFI 3056.