

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 017 Const Calendar Day: 225 Date: 15-Jan-2013 Tuesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation

Condition Partly Cloud, Windy

Working Day ☒ If no, explain:**Diary:**

Dispute

HINGE A PIPE BEAM

ABF CONTINUED WORK ON HING A PIPE BEAM TODAY.

PLACING RESTRAINT BRACKET ON HINGE DIAPHRAGM A AND B AT "W" LINE AND "E" LINE.

I WORK AT NIGHT ON "E 2 " TO CHECK LAYOUT . 4 HRS OT.

04-0120F4 Bid Item: 064 0-000-000.064 INSTALL STRUCTURAL STEEL (BRIDGE)(PIPE BEAM)(HINGE A)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHARLEY LANIER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KELLY TULL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

