

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 187 Const Calendar Day: 226 Date: 16-Jan-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM

12 PM

4PM

Precipitation**Condition** cold, clear AM; clear, warmer PMWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Process extra work bills for CCO 187, and progress pay for Bid Item 124 and 127. Track progress of FWS field work. Msic. MEP paperwork.

☐**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Cable Band Caulking 067 C-COA-SCE.067

Performance Caulking was not on site today.

☐

I inspected and bought off the caulking of cable bands CB 22S, CB 24S, CB 26S, and CB 28B.

04-0120F4 Bid Item: 124 0-000-000.124 DOMESTIC WATER (2NPS) (T1 TOWER)

F.W. SPENCER AND SON, INC

Quantity

Load Ticket	Lab Release	Lot Number	Qty	UOM	Remarks
Contractor: F.W. SPENCER AND SON, INC			12.60	M	

Dispute

Diary:

Dispute

Progress Pay 124 0-000-000.124

FWS completed the tower piping this month, installing the last 14 meters of 2" Domestic Water with associated utility outlets and pipe supports. Based on the schedule of values, this represents an equivalent pipe length of 12.6M.

☐**04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)**

F.W. SPENCER AND SON, INC

Quantity

Load Ticket	Lab Release	Lot Number	Qty	UOM	Remarks
Contractor: F.W. SPENCER AND SON, INC			12.60	M	

Dispute

Diary:

Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 187

Date: 16-Jan-2013

Wednesday

Diary:

Progress Pay 127 0-000-000.127 ☐

FWS completed the tower piping this month, installing the last 14 meters of 3" Compressed Air with associated utility outlets and pipe supports. Based on the schedule of values, this represents an equivalent pipe length of 12.6M.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

CCO 187 Extra Work at Force 001 0-MSI-EFA.187 ☐

Account

The FWS crew spent 5 hours cutting angle brackets for the PS-12 thrust blocks per the directions given in the response to RFI 3098. The crew then spent 2 hours cutting shims per the directions given in the response to RFI 3088.