

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:19 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 466 Const Calendar Day: 226 Date: 16-Jan-2013 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable De-mob**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Cable wrapping
- Painting of suspender ropes & main Cable
- Misc work of de-mobilizing equipment

Today I was inspecting Tony Costa's crew & James Beninghove's crew on misc Cable work. See the diaries of L. Woo, M. Bruce, & A. Iranmenesh for additional details of Cable field work.

- I arrived at the pier 7 office at 07:00, & was on the bridge at 07:30. At this time, Tony's crew was removing the high lines from above the North main-span. James' crew was installing new catwalk support tie-up cables on the North & South side-spans. The old tie-up cables were covered in zinc paste, & clean ones were needed for when the painting operation starts.
- At 10:00, I left the bridge.
- From 10:15 until 12:00, I reviewed RFI-3167 regarding the faying surfaces of the Cable shrouds & RFI-3168 regarding the elastomeric collar adhesion issues.
- From 12:00 until 12:30, lunch.
- At 12:40, I arrived back on the bridge. At this time, Tony's crew was still removing the high lines from above the North main-span. James' crew was still installing new catwalk support tie-up cables on the North & South side-spans. Also, James' crew started to remove the high lines from above the North side-span.
- At 14:30, I left the bridge.
- From 14:45 until 15:30, I searched PMIV for Cable RFIs & submittals, checked email, & wrote my diary for the day.

**04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Wright, Doug    **Diary #:** 466    **Date:** 16-Jan-2013    **Wednesday**

---

Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>