

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:54 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 228 Date: 18-Jan-2013 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm to light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

January 18, 2013

Weather – clear, calm to light wind

☐

S Wire Wrapping – South Main Span (Bay pp112 to pp114)

Ironworkers continued with hand wrapping. Ironworkers wrapped for about 18" before running out of s wire. Ironworkers did a splice at 1415. Ironworkers spent the rest of shift to unwrap and rewrap loose wire for hand wrapping. Total coverage for the day was about 18".

S Wire Wrapping – South Main Span (Bay pp114 to pp116)

Ironworkers continued with hand wrapping. Ironworkers also repaired a high s wire at the end of the initial 8" wrapped wire that was pushed into the cable band groove. Ironworkers wrapped for about 5" before running out of s wire. Ironworkers did a splice and continued wrapping at 1300. Ironworkers wrapped for another 8" at the end of shift. Total coverage for the day was 13", splice at about 12" from the beginning of hand wrapping.

(Tony Costa's crew tensioned the cable band bolts at NMS pp118 around 1600)

Labor

(0700 to 1730 – 10 hours)

Tony Miranda, Thaddeus Booker, Jonathan Canites, Jose Torres, Morris Roberson, Rogelio Ruiz

Amando Lomeli (zinc paste)

Laraine's Hour – 2 OT, 0700 to 1730

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 084    **Date:** 18-Jan-2013    **Friday**

---

Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00	<input type="checkbox"/>