

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 468 Const Calendar Day: 228 Date: 18-Jan-2013 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable De-mob

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Cable wrapping
- Painting of suspender ropes & main Cable
- Misc work of de-mobilizing equipment

Today I was inspecting Tony Costa's crew & James Beninghove's crew on misc Cable work. See the diaries of L. Woo, M. Bruce, & A. Iranmenesh for additional details of Cable field work.

- I arrived at the pier 7 office at 07:00, & was on the bridge at 07:30. At this time, Tony's crew was removing the high lines from above the South side-span. James' crew was removing the hauling frame from near the East saddle on the westbound bridge.
- I spent most of the day doing Cable wrapping punch-list inspection on the South main-span.
- From 08:30 until 09:30, I accompanied Roman Granados & ABF Engineer Adam Reeve to look at the suspender separator that was installed yesterday on the suspender ropes at PP20S. The installation appeared acceptable. Both halves of the zinc casting pieces were in good contact with each of the suspender ropes. Also, the bolts were installed snug tight with tri-lock nuts. Some minor paint damage was noticed on the suspender ropes just above the suspender separator. This was caused during installation of the separator, & will receive some touch-up paint when the painting is done on the suspender separators.
- At 15:10, I left the bridge.
- From 15:20 until 16:00, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 468 Date: 18-Jan-2013 Friday

Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>