

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:08 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 023 Const Calendar Day: 232 Date: 22-Jan-2013 Tuesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 14-Aug-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation

Condition Partly Cloud, Windy

Working Day ☒ If no, explain:**Diary:**

Dispute

**HINGE A PIPE BEAM**

ABF CONTINUED INSTALLING RASTRIANT BRACKET ON HINGE DIAPHRAGM A AND B AT "W" LINE AND "E" LINE TODAY.

**04-0120F4 Bid Item: 064 0-000-000.064 INSTALL STRUCTURAL STEEL (BRIDGE)(PIPE BEAM )(HINGE A)**  
AMERICAN BRIDGE/FLUOR, A JV**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHARLEY LANIER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KELLY TULL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

