

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:26 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 738 Const Calendar Day: 233 Date: 23-Jan-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , & work on the saddle drainage plates . They started at 7:00 AM.

James , Reggie , Eric , & Chris had to work on the Electro Slag Weld repairs between 9 & 13 meters .

James had to work on joint F face A

Eric had to work on joint Q face A

Chris had to work on joint V face A

Reggie had to work in various locations . He had to clean & grind for the QA & QC , & work with the welders .

Crews had to prepare their tools & equipments . They were done at 7:40 AM. They started their activities at 7:45 AM.

Fritz & Andrew had to inspect , measure , take photos for the excavated locations & work with the welders .

Check Fritz report for detailed activities for the Electro Slag Weld repairs .

William , Robert , Jessie , Steven , & Tony had to UT , MT , Map the repair locations , & work with the welders .

Richard & James had to work on the top of the tower . Crews had to weld the South saddle drainage plate for the South chimney for the 2nd day . Crews had to prepare their tools , equipments , clean the previous pass , & heat the welding area . They started at 7:15 AM. They were done at 7:40 AM. Richard started to weld at 7:45 AM. He was done at 10:00 AM.

In addition to that , crews had to work on various activities for the tower head . They had to prepare the dehumidifier duet supports , prepare the remaining shims for the orgami plates . Crews were done at 2:00 PM.

Certified Coating crews came to the site at 7:30 AM. Crews had to work on the tower heads . They had to blast the weld inside the chimneys . Crews had to pull their tools , equipments , reroute the air hoses , blasting machine , & the grids to the top of the diaphragm . & setting containments on the top of the diaphragm . They were done at 11:00 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 738

Date: 23-Jan-2013

Wednesday

Oscar & Dan started to blast in the West chimney at 11:15 AM . Then South , East , & North . Crews were done at 12:00 PM.

In the afternoon , Rick joined them . Crews had to spray coat of primer . They started at 1:00 PM. Crews were done at 1:30 PM. They had to clean up , vacuum inside the chimneys , the top of the diaphragm , & wrap up . They were done at 3:00 PM.

Charlie was on the site for blasting & painting . He had to work with the painters Check Charlie 's report for the paint activates on the tower .

Brendan & Daniel had to paint the drilled holes for the orgami plates on the North & East chimneys . They started at 7:15 AM. Crews were done at 7:30 AM.

Anthony , Casey , & Ryan had to work on the erection tower . Crews had to release the top tie rods on the top of the tower . Crews had to use the Favco crane & the basket to reach the rods at 155 meters . Crews had to leave & come back to continue working on the rods twice . Augie & Robert joined them later of the day .

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>