

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 087 Const Calendar Day: 233 Date: 23-Jan-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, rain started at 1030, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

January 23, 2013

Weather – overcast, rain started at 1030, light wind

☐

S Wire Wrapping – South Main Span (Bay pp116 to pp117+)

Ironworkers continued hand wrapping. Ironworkers wrapped for another 8" (total 10") then secured the s wires with cadwelds at 1330. Ironworkers then pushed the s wires into the cable band (EPP118) groove. Ironworkers then set up a tarp over the wrapping area for the rain. Ironworkers were about to complete a splice before break at 1500. Ironworkers left for the day after break. Total coverage of the day was 8".

Labor

(0700 to 1530 – 8 hours)

Mike Draper, Jonathan Canites, Jose Torres,
(Tony Miranda, Morris Roberson, Rogelio Ruiz) – SMS cadwelds/punchlist

Amando Lomeli (zinc paste and cleaning)

Laraine's Hour – 0700 to 1630

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 087

Date: 23-Jan-2013

Wednesday

Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00	<input type="checkbox"/>