

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 741 Const Calendar Day: 238 Date: 28-Jan-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the Electro Slag Weld repairs & work on the top of the tower . They started at 7:30 AM.

Certified Coating crews came to the site at 7:15 AM. Crews had to work on the tower head & diaphragm at 158 meters . They started at 7:20 AM.

James , Eric , Chris , & Reggie had to work on the Electro Slag Weld repairs between 9 & 13 meters .

James had to work on joint F , Face A. He had to clean grind & weld

Eric had to work on joint T , Face B. He had to excavate , grind , clean & weld

Chris had to work on joint M , Face B . He had to clean , grind , & weld .

Reggie had to work with all crews & with the QA & QC . He had to clean & grind in various locations .

William & Steve had to cover all the welding activities . Check William report for the weld repairs detailed activities

Fritz , Robert , Andrew , & Tony were on the site . They had to MT , UT , & Map the repair locations .

Richard , James , & Mathew had to work on dehumidifier brackets . Crews had to weld the brackets on the top of the saddle cover on the East side . They had to prepare their tools , equipments , reroute the gas & power lines . They were done at 8:00 AM. Richard started to weld at 8:05 AM. He was done on the East side at 11:00 AM. He had to weld 7 brackets .

After that , he had to weld the brackets on the West side of the saddle . He started at 10:30 AM. He was done at 2:30 PM.

In addition to that , crews had to closure plates for the orgami plates on the East side chimneys . Crews had to modify the plates . They had to lay out the holes , cut the excess of the plates , smooth the edges , & prepare to weld the plates , & install the bolts .

Certified Coating crews had to work on the tower heads . They had to clean , grind & smooth the top of the diaphragm at 158 meters . Charlie had to cover their activities in the morning & Jeffery had to cover their activities in the afternoon .

Check Charlie & Jeffery 's report for the painters activities



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 741 **Date:** 28-Jan-2013 **Monday**

Anthony , Augie , Casey , Robert , & Ryan had to work on the East side of the tower . Crews had to prepare the remove the catwalk frames . They started at 8:00 AM. No major work was performed on the removal of the frames .

Mohammad to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ESE.078 Tower Lift 05 External Paint Tower SE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JM	ALBERTO PINERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	OSCAR BERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>