

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:52 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 090 Const Calendar Day: 238 Date: 28-Jan-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

January 28, 2013

Weather – clear, light wind

☐

S Wire Wrapping – South Main Span (Bay pp116 to pp117+)

Ironworkers started wrapping with the push machine (handwrapping finished on Saturday). Ironworking finished wrapping with push machine for about 8ft at noon. Ironworkers finished switching machine and installed the pull machine after lunch and completed a splice at 1330. Ironworkers continued to wrap with pull machine for about 5ft till the end of shift. (see Doug Wright's diary for 1600 to 1700)

North Main Span Wrapping – (Bay pp116 to pp117+)

Ironworkers continued wrapping with pull machine and finished wrapping around 0900 (about 3ft was wrapped). Ironworkers then placed cadwelds and unspooled extra wires for hand wrapping the termination. Ironworkers then continued to hand wrap the termination and finished wrapping at 1400. Ironworkers then did bolt wrap at left and right cable band gaps and finished at 1500. Ironworkers then placed 4 cadwelds at 1545 and moved to bay pp114 to 116 to prepare for hand wrapping the termination.

**Labor**

(0700 to 1730 – 10 hours)

Mike Draper, Jonathan Canites, Thaddeus Booker (SMS pp116 to pp117+)

Roger Ruiz, Morris Roberson, Tony Miranda, Jose Torres (Termination NMS pp116 to pp117)

Amando Lomeli (zinc paste)

Laraine's Hour – 0700 to 1600 (D Wright covered field work from 1600 to 1700)

**04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	0.00	0.00		<input type="checkbox"/>



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 090

Date: 28-Jan-2013

Monday

Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>