

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:29 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 666 Const Calendar Day: 239 Date: 29-Jan-2013 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**There is work in the field today, but I am not at work today (sick leave). ☐**CCO 291, CABLE BAND BOLT REPLACEMENT:**

There is work on this operation today, but I am not present in the field or inspecting it. It is inspected by others. Today is the first day of field work at the cable bands on the bridge.

**SKYWAY BIKEPATH HANDRAIL CCO;  
LEJEUNE SHIPMENT 167:**

This shipment from LeJeune arrived on site late today. I discuss and schedule with ABF to sample these 5/8" diameter bolts and washers (no nuts - not rocap lots - for installation in drill and tap holes) tomorrow morning at the Pier 7 warehouse area.

Note that this material was shipped without prior QA sampling at the source (LeJeune), QA testing at Translab, and QA release at the source (LeJeune). This was per agreement with ABF, LeJeune, CT METS, and CT Construction to expedite material delivery to the site, expedite testing, and reduce METS travel expenses. Note that the suppliers of the individual components (bolts, washers, galvanizing) performed the required QC testing of the material prior to shipping the material.