

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:24 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 744 Const Calendar Day: 241 Date: 31-Jan-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on miscellaneous activities on the top of the tower . They started at 7:00 AM.

James , Eric , Chris , & Reggie had to work on the shear plates Electro Slag Weld repairs between 9 & 13 meters . Crews had to prepare their tools & equipments. They were done at 7:30 AM.

James had to work on joint F , face A . He had to excavate 1 mm. at a time , stop , work with the QA & QC .

Eric had to work on joint L , face A . He had to clean , grind , heat the welding area , & weld

Chris had to work on joint M , face B , he had to clean , grind , heat , & weld

Reggie had to work with all crews . He had to excavate , clean , grind , & he had to work with the QA & QC

Fritz & Fred had to work with the welders , inspect , measure & take photos for the repaired areas . Check Fritz report for the welders detailed activities . William , Robert , Andrew , Steve & Tony were on the site . They had to UT , MT , & map the weld locations

Richard , James , & Mathew had to work on the top of the tower . Crews had to work on the drainage plates , work on the orgami plates , & work on the brackets for the elevator on the North side

Richard had to work on the drainage plate for the North chimney . He had to prepare his tools , equipment , clean , & heat the welding area . He was done at 10:30 AM. He started to weld at 10:40 AM. Richard had to clean & grind the weld before going to the next pass . He stopped at 1:00 PM. to work on the orgami closure plates on the North & East chimneys . He had to erect the plates , install the bolts , & work with the QC to MT the South drainage plate , & measure the gaps on the closure plates . He was done at 2:00 PM. He returned to weld the North drainage plate at 2:15 AM. Fred was on the site to check on the weld . Richard was done at 5:00 PM.

Mathew had to work on all activities with all crews . Mathew left at 12:30 PM.

James had to work on the North & West tower shafts . He had to cut the elevator existing brackets . James & Huang had to mobilize their tools , equipments , reroute the air , power , & gas lines to the platform at 117 meters . They were done at 11:00 AM. James started to Carbo Arc the brackets at 11:10 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 744

Date: 31-Jan-2013 Thursday

In the afternoon , crews had to grind & smooth the surfaces of the tower shafts . Crews were done at 5:00 PM.

All tower crews had to wrap up their tools & equipment . Crews left at 5:15 AM.

Certified Coating crews came to the site at 7:10 AM. Crews had to work on the top of the diaphragm , East & West side plates , the saddle cover plates , dehumidifier brackets , & work on the grillage splice plates .

Francisco , Oscar , Alberto , Armando , & Jorge had to clean the splice plates , top of the saddle cover plates , & the splice plates on the East & South chimney .

In addition to that , crews had to caulk around the splice plates orgami plates , the angles . They started at 7:20 AM. Crews were done at 3:00 PM. Oscar , Armando , & Alberto left to work on the cable at 3:30 PM. Francisco & Jorge left at 5:00 PM.

Check Charlie 's report for the painters detailed activities .

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ESE.078 Tower Lift 05 External Paint Tower SE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Piledriver	JNM	ARMANDO ABERTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	OSCAR BERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	22.00	0.00	30.00		<input type="checkbox"/>