

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 241 Date: 31-Jan-2013 Thursday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 184ABF CONTINUED WORK ON CCO # 184 SKYWAY LIFTING LUG AND REPAIR
REMOVE LUGS ON SKYWAY FOR DECK REPAIR TODAY.☐**CCO-184 Bid Item: 001 0-SLL-EFA.184 Skyway Lifting Lug Repair**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000009	GENERATOR, 7000 WATT	7.00	0.00	0.00	0.00	No		<input type="checkbox"/>

