

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 752 Const Calendar Day: 241 Date: 31-Jan-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 2:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

- * Email review
 - * Prepare to present and the SAS Safety Meeting
 - * 0800 hrs Safety meeting
 - * Deck plate non-skid application continues. As of today 20 plates have the non-skid applied; 14 for KW and 6 for Hinge A.
 - * Took photos of 5 paltes delivered today for Hinge KE from XKT. There are 2 more channel assemblies
 - * Hinge KE formwork is being installed for the Stem and Diaphragms.
 - * Gathered photos for Ron Falls (CCO Group CT)
 - * Responded to Submittal 2811 CCO 184 Hinge A Rod Holes.
- Pictures for Martin Chandrawinata

I accrued 2 hours of overtime covering the Contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	1.50	0.00	0.00	1.50		<input type="checkbox"/>

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Two workers moved material on the South side of E-Line Hinge K so MCM could perform work there.

