

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 242 Date: 01-Feb-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

cable band bolt tensioning

February 1, 2013

Weather – clear, light wind, warm

**NSS Final Cable Band Bolt Tensioning – (pp34 to pp20)**

Ironworkers continued on final cable band tensioning started at pp34 this morning. Ironworkers finished pp20 at 1500 and could not move on to the next containment because painters were painting the cable. Ironworkers then moved all equipment down from pp20. Ironworkers moved all equipment down to the bottom at 1630. Ironworkers will move to south side span from the top down tomorrow.

LocationStart (3 cycles)FinishRemark

NSS

WPP340841, 0848, 08570858Maximum pressure used 19.5ksi

WPP320930, 0937, 09430944

WPP301040, 1045, 10481049

WPP281118, 1123, 11261127

WPP26See Doug Wright's diary

WPP24See Doug Wright's diary

WPP221400, 1404, 14071408

WPP201449, 1452, 14551456

Labor

(0700 to 1730 – 10 hours)

Rogelio Ruiz, Tony Miranda, Morris Roberson, Thaddeus Booker (8 hrs)

Laraine's Hour – 0630 to 1700 (2 Hours OT)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-RCB.067 Re-tension Cable Bands Bolts

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 094 Date: 01-Feb-2013 Friday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>