

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 749 Const Calendar Day: 247 Date: 06-Feb-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the landing platform at 127 & 139 meters , work on the catwalk frame removal , & work on the Electro Slag Weld repairs . They started at 7:00 AM.

Eric , Chris , & Ma had to work on the Electro Slag Weld repairs between 9 & 13 meters . They started at 7:15 AM.

Eric had to work on joint P , face A. He had to clean , grind , heat , & weld

Chris had to work on joint G , face A . He had to excavate using the Carbo - Arc machine . Chris had to clean , grind , & work with the QA & QC .

Ma had to work with both crews . He had to clean , grind , & work on house keeping

Fritz & Tony had to work with the welders . They had to measure , inspect , & MT the welds . Check Fritz report for the welders detailed activities .

William , Robert , Andrew , Jessie , & Steven were on the site . They had to MT , UT , & map the welds . All crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Pedro had to work on the façade doors . He had to remove the rubber seals , & clean the side of the doors . He started on the facades at 123 meters at 7:20 AM. He was done at 5:00 PM.

Anthony , Augie , Casey , Jonathon , Robert , & Ryan had to work on the East catwalk frame . They started on the South main span frame at 7:15 AM.. Crews had to hook the section of the frame to the crane , remove the bolts , fly , & set pieces on the W line . Crews were done at 5:00 PM.

Richard , James , Mathew , & Huang had to work on the landing platforms at 124 & 139 meters . Crews had to lay out on the top of the façade for the bracket legs , clean the top surface , set , tack weld the legs , heat , & weld . Huang had to work at 159 meters . Richard had to work at 124 meters . Mathew had to work with all crews . They started at 7:30 AM. crews were done at 5:00 PM.

In addition to that , James had to work with Fred on the skin surface where the brackets were removed . James & Fred had to use the basket to VT & MT the skin surfaces .

James had to work on the North & East tower on skin A . He had to remove the temporary blocks from the doubler plate at 90 meters . James had to , clean & grind the surface of the doubler plates . He started at 2:00 PM. He was done at 5:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 749

Date: 06-Feb-2013

Wednesday

All tower crews had to wrap up their tools & equipments. They left at 5:15 PM.

Certified Coating crews came to the site at 7:15 AM. Crews had to work on the top of the diaphragm & the splice plates on the grillage . They had to place the containments around the chimneys , clean , use solvent to wipe the plates . They started at 7:15 AM. Crews were done at 1:45 PM. They started to paint at 2:00 PM. Crews were done at 4:00 PM.

After that , crews had to work on the top of the diaphragm . They started to paint the none skid coat at 4:15 PM. Crews were done at 4:55 PM. Crews had to wrap up their tools & equipments . They left at 5:15 PM.

Charlie was on the site . Check Charlie 's report for the painters detailed activities .

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
000070	WELDER W/METER, 1000 AMP						No	
		2.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ESE.078 Tower Lift 05 External Paint Tower SE
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	CARLOS MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ARMANDO ABERTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	OSCAR BERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>