

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:10 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 199 Const Calendar Day: 247 Date: 06-Feb-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm, breezy, cool in PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS extra work. Inspect cable caulking activities. Misc MEP field work. Write diaries.

**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCE.067**

Proxy for Performance Caulking until their information is in PMIV.



The Performance Caulking crew, Damian Wilkenson, Joey Leal, and Jerry Rico, spent 4 hours installing butyl rubber, bond break tape and caulking on cable band 40S. After CB 40S was complete, the crew moved to the bottom of the north main span and applied butyl rubber and bond break tape to the cable band grooves of CB 90N through 102N

**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 001 0-FSW-EFA.096**

Proxy for Performance Caulking until their information is in PMIV.



The Performance Caulking crew, Damian Wilkenson, Joey Leal, and Jerry Rico, spent 2 hours repairing damage to the caulking bead and underlaying butyl rubber at CB 34S and CB 28S. This repair is extra work because of damage to the previously installed caulking caused by changing out the cable band bolts at those locations.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
<b>Contractor:</b> F.W. SPENCER AND SON, INC							
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00	
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00	

Dispute



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 199

Date: 06-Feb-2013

Wednesday

### Diary:

Dispute

**CCO 187 Extra Work at Force Account**      **001**      0-MSI-EFA.187

☐

The FWS crew spent the shift installing the modified PS-2 under the W2E eave per the direction given in the response to RFI 2939R00.

**CCO-291      Bid Item: 001      C-CBR-ELS.291      Cable Band Bolt Replacement**

AMERICAN BRIDGE/FLUOR, A JV

### Diary:

Dispute

**Cable Band Caulking**      **001**      C-CBR-ELS.291

☐

Proxy for Performance Caulking until their information is in PMIV.

The Performance Caulking crew, Damian Wilkenson, Joey Leal, and Jerry Rico, spent 2 hours repairing damage to the caulking bead and underlaying butyl rubber at CB 34S and CB 28S. This repair is extra work because of damage to the previously installed caulking caused by changing out the cable band bolts at those locations.