

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:09 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 202 Const Calendar Day: 252 Date: 11-Feb-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast AM, Clear, warm PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Bill Casey staff meeting 0800-0900. Track progress of FWS field work. Track progress of caulking along south main span. Misc MEP paperwork. Write diaries.

**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCE.067**

Proxy for Performance Caulking until their information is in PMIV.



Damian Wilkenson, Joey Leal, and Jerry Rico Installed butyl rubber on cable bands CB 76S through 84S, then caulked the top half of those cable bands.

During the morning shift, the crew caulked the bottom of cable bands CB 86N through 102S. I noted that the crew had built up the caulking DH of CB 100N, at the bottom of the end groove to achieve at least 6mm of depth over the S-wire that had previously been noted as sticking above the cable band groove.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
<b>Contractor:</b> F.W. SPENCER AND SON, INC							
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00	
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00	

Dispute

**Diary:**

Dispute

**MEP Field Work 126 0-000-000.126**

The FWS crew spent the shift installing the 2 1/2" and 4" lines from PP 116 to PP 124 along the south barrier of the WB bridge.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC



---

## *Daily Diary Report by Bid Item*

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 202

Date: 11-Feb-2013

Monday

---

