

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 252 Date: 11-Feb-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

February 11, 2013

Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

Painters worked on NMS suspender ropes, pp50 to pp60, for 2nd coat (blue gray noxyde) today. Painters did repair on pp 56 and 54 at around 0800 and 0900. Painter started mixing paint at around 0930 and started painting at 1030 at pp50. Painters then moved to pp60 while waiting pp54 and 56 to dry. After pp60, painters continued to pp 58 after lunch (see Mahmoud's diary). Painters then split into 2 crews and painted pp52 and pp56 simultaneously. I left the bridge after pp56 was finished at 1445.

PPStartFinish

5010301125

6011301200

5614001445

Labor

(0700 to 1730 – 10 hours)

Laraine's Hour – 0700 to 1530

(Also see Mahmoud Khandaghabadi's dairy for labor and afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

