

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 346 Const Calendar Day: 253 Date: 12-Feb-2013 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 18-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 60 - 70**Precipitation** **Condition** clearWorking Day ☒ If no, explain:**Diary:**

Dispute

Bike Path

Subcontractor CC Myers and Sons did a mockup for Polyester Concrete Overlay at pier 7 on three typical size bike path panels. They did a test pour on mockup panels on the small side light gray color for pedestrians on all three panels, a total of 1.1 yards of polyester concrete.

☐**Bike Path**

Contractor is working on misfabricated panels from panel points 109-128 does not properly lines up. These panels were set on the bike path to determine how much need to be cut off then pickup and send to pier 7, where is been flame cut, grind smooth and welded to fit.

☐**CCO # 246**

Contractor is re-align and re-level bike path divider rail that I red tagged because it meet installation tolerance. Modify adjacent main rails as required. They later move to the yard and work on OBG temporary truss removal on the barge.

☐**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L11-BPB.058 E Line Lift 11 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L13-BPB.058 E Line Lift 13 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 346 **Date:** 12-Feb-2013 **Tuesday**

Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Cement Mason	FOR	Jim Applegrath	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Rodrego Rodregez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Denise Easter Brook	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Rudy Furrera	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Jose Inenquez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Truman Bentley	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Rick Juarez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Rafa Villavazo	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Chris Murtey	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Robert Basile	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0330583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0320583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0310583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0300583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0290583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0280583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0080583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 346

Date: 12-Feb-2013

Tuesday

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 069 0-000-000.069 ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 346

Date: 12-Feb-2013

Tuesday

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L07-CBM.077 E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L08-CBM.077 E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 346

Date: 12-Feb-2013

Tuesday

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 346 Date: 12-Feb-2013 Tuesday

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV

CCO-024 Bid Item: 001 0-TRM-101.024 Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV

CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting
CERTIFIED COATINGS COMPANY

CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting
AMERICAN BRIDGE/FLUOR, A JV

CCO-151 Bid Item: 001 0-COR-ELS.151 Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV

CCO-177 Bid Item: 001 0-SMP-ALS.177 Skyway Overhead Sign Structure Missing Part
AMERICAN BRIDGE/FLUOR, A JV

CCO-186 Bid Item: 001 0-BSI-ALS.186 Bikepath Stud Issue
AMERICAN BRIDGE/FLUOR, A JV

CCO-246 Bid Item: 001 Skyway BP Divider Panels - Repair Coating
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PERRY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOHN FILSTRUP	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0350583						No		
		2.00	0.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 346

Date: 12-Feb-2013

Tuesday

*E0090583					No	
		2.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0250583					No	
		2.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0340583					No	
		2.00	0.00	0.00	0.00	<input type="checkbox"/>
002343	GENERATOR, 7000 W MULTQUIP				No	
		2.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0260583					No	
		0.00	0.00	0.00	0.00	<input type="checkbox"/>