

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 101 Const Calendar Day: 256 Date: 15-Feb-2013 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition** morning fog then clear at 1000, calm, mildWorking Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

February 15, 2013

Weather – morning fog then clear at 1000, calm, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Stewart Ross, inspected Pp50 to 60 for gravel gray noxyde (3rd application of GG) this morning. The followings were found:

PPSuspender Rope

50Allpinholes with gravel gray showing thru – CT accepted

52Allgood and ready for DTM

54Allgood and ready for DTM

56Allgood and ready for DTM

58Allgood and ready for DTM

60Allgood and ready for DTM

PP50 had pinholes but gravel gray showing through. CT accepted and ready for DTM. Contractor proposed to apply a thin coat of DTM today and a regular coat next week. Contractor started mixing DTM at 1015. Contractor started painting pp56 at 1145 and finished at 1200. Contractor then started painting pp58 at 1300 and finished at 1350. (see Mahmoud's diary for afternoon shift)

Labor

(0700 to 1730 – 10 hours)

Manuel Barrios, Daniel Duran, Jorge Diega

Laraine's Hour – 0700 to 1530

(Also see Mahmoud Khandaghabadi's dairy for labor and afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 101

Date: 15-Feb-2013

Friday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>