

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:21 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 758 Const Calendar Day: 262 Date: 21-Feb-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

No welders were on the site to work on the Electro Slag Weld repairs on the top 2.5 meters between 9 & 13 meters . Only the QA & QC . William , Robert , Andrew , Tony , & Jessie were on the site . They had to MT , UT , & Map the repairs locations .

Carlos had to work on the façade doors . He had to remove the rubber seals & clean the doors . He started on the façade at 33 meters at 7:20 AM. He was done at 11:00 AM.

After that , Carlos had to mobilize his tools & equipments to work on the façade doors at 28 meters . He started to clean the doors at 11:30 AM. He was done at 3:00 PM. He left the tower at 3:10 PM.

Richard & Mathew had to work on the tower elevator . Crews had to work on the barricade brackets at 135 meters . They had to install the bracket on E skin on the North shaft , install temporary bolts , lay out for the remaining holes , drill , & tap the holes They started on the West tower shaft at 135 meters at 7:30 AM. Crews were called at 12:40 PM to leave the tower , go on the barge , & work with the other crews on the truss incident . Crews left at 12:45 PM.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	5.00	0.00	0.00	5.00		<input type="checkbox"/>

