

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 105 Const Calendar Day: 263 Date: 22-Feb-2013 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

February 22, 2013

Weather – clear, calm, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Joe Ullrich, inspected pp62 to 72 for blue gray noxyde this morning. All panel points had holidays except pp66. I arrived at job site at 1000. Painters continued to paint pegalink at pp80 after break at 1030. Painters finished painting pegalink from pp80 to pp86 before noon. Painters continued painting blue gray after lunch and finished pp68 to pp76 before the end of shift.

PPStartFinish Remark

78(see Mahmoud's diary)

8010451105pegalink

8211101125pegalink

8411301140pegalink

8611451200pegalink

622 coats of blue gray (see Mahmoud's diary)

642nd coat of blue gray – repair (see Mahmoud's diary)

6813501415noxyde – blue gray (2nd coat – repair)

7014251445noxyde – blue gray (2nd coat – repair)

7214551520noxyde – blue gray (2nd coat – repair)

7415251550noxyde – blue gray (1st coat)

7615551620noxyde – blue gray (1st coat)

Labor

(0700 to 1730 – 10 hours)

Leon Cirney, Sage Ray, Brandon Gaya, Luis Panyaqua, Manuel Barrios, Jorge Diega, Daniel Duran

Laraine's Hour – 0800 to 1700 (field 1000 to 1630)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 105

Date: 22-Feb-2013

Friday

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter		LUIS PANYAQUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>